

**Primary Projects - Construction Year 2012**

Ward: 32

**Alley Apron Menu**

<u>Funding Year</u>	<u>Location</u>	<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary 11-03862614	1964 N SHEFFIELD AV	10,000	11,516	Carryover	

### Primary Projects - Construction Year 2012

**Ward: 32**

**Alley Resurface Menu**

		<u>Funding Year</u>	<u>Location</u>			<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>	
Primary	12-00656196	2011	N DAMEN AV	N WINCHESTER AV	W NORTH AV	W WABANSIA AV	37,500	63,488	Completed on 6/ 4/12	3 existing speed humps, 1 existing structure. ada # 12-00656206
Primary	10-01636904	2010	N GREENVIEW AV	N JANSSEN AV	W FULLERTON AV	W BELDEN AV	26,500	36,790	Completed on 7/13/11	5 existing speed humps, no existing drainage structures. ada # 10-01636915
Primary	12-01013852	2012	N MAUD AV	N SHEFFIELD AV	N CLYBOURN AV	N KENMORE AV	0	44,500	Completed on 7/ 2/12	recd 05/09/12. CCE. ada # 12-01013862
Primary	10-01636843	2010	N PAULINA ST	N RAVENSWOOD	W NELSON ST	W WELLINGTON AV	26,500	23,929	Completed on 7/15/11	recd 08/03/10. ada # 10-01636861
Primary	11-00035661	2010	W NEWPORT AV	W CORNELIA AV	N DAMEN AV	N WOLCOTT AV	26,500	5,531	Completed on 7/15/11	Partial alley resurfacing. c/s sent 12-20-10 RMS 29885 -no existing speed humps or drainage structures - ald approved 1-3-11. ada # 11-00035677. 2010 funding
Primary-OY	10-01189305	2009	N ADA ST	N NOBLE ST	W EVERGREEN AV	W BLACKHAWK ST	26,500	8,082	Completed on 7/12/11	ada 10-01189318 - 2009 funding - 2 drainage structures
Primary-OY	10-01189279	2009	N ASHLAND AV	N BOSWORTH AV	W WRIGHTWOOD AV	W DIVERSEY AV	26,500	62,689	Completed on 7/14/11	ada 10-01189293 2009 funding drainage structures
Primary-OY	10-01189347	2009	N DAMEN AV	N MILWAUKEE AV	W WABANSIA AV	W CONCORD LN	26,500	16,186	Completed on 7/12/11	ada 10-01189359 - 2009 funding - no drainage structures
Primary-OY	11-03862078	2010	N MARSHFIELD AV	N PAULINA ST	W DIVERSEY AV	W WRIGHTWOOD AV	37,500	1,956	Completed on 4/18/12	no ada, lower existing CB
Primary-OY	11-03862305	2010	N SEMINARY AV	N LINCOLN AV	W WRIGHTWOOD AV	W SCHUBERT AV	37,500	2,528	Completed on 4/18/12	Patching only. recd 08/30/11.
Primary-OY	10-01185975	2009	N WAYNE AV	N LAKEWOOD AV	W BELDEN AV	W WEBSTER AV	26,500	24,403	Completed on 7/13/11	ada 10-01185994- 2009 funding no drainage structures
Primary-OY	11-03862182	2010	W ALTGELD ST	N GREENVIEW AV	W MONTANA ST	N ASHLAND AV	37,500	19,767	Completed on 4/18/12	recd 08/30/11. Partial paving. ada # 11-03862191
Primary-OY	10-01574429	2009	W BARRY AV	W BARRY AV	N CLYBOURN AV	N LEAVITT ST	26,500	6,753	Completed on 7/10/11	c/s sent 9/15/10 - ald approved 9-27-10 -Grind & resurface to the limits shown on the attached to provide drainage to existing structure. Ramps not impacted. 2009 funding
Primary-OY	11-03862339	2010	W CORNELIA AV	W ROSCOE ST	N SEELEY AV	N HOYNE AV	37,500	34,453	Completed on 4/20/12	RECD 08/30/11. ada # 11-03862354 2010 funding

**Primary Projects - Construction Year 2012**

Ward: 32

**Alley Resurface Menu**

<u>Funding Year</u>	<u>Location</u>	<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>		
Primary-OY 2009 10-01054480	W CORTLAND ST N WOLCOTT AV	W BLOOMINGDALE AV	N WINCHESTER AV	26,500	26,186	Completed on 7/13/11	2009 funding - ada 10-01054499 - c/s sent on 6/24/10 - aid approved 7-9-10

**Primary Projects - Construction Year 2012**

Ward: 32

**Alley Resurface Menu(1)**

		<u>Funding Year</u>	<u>Location</u>		<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary	2011	W BELMONT AV	W FLETCHER ST	N WOLCOTT AV	N HONORE ST	28,000	16,576	Completed on 4/20/12
	11-03863830							recd 08/30/11. Concrete pavement proposed for bituminous surface. ada # 11-03863842

**Primary Projects - Construction Year 2012**

Ward: 32

**Alley Resurfacing Menu - Change Order - Location**

<u>Funding Year</u>	<u>Location</u>	<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary-OY 2010	1532 W Wrightwood	81	81	Carryover	PM: IHC 2012 request - 2010 funding

**Primary Projects - Construction Year 2012**

**Ward: 32**

**Alley Speed Hump Menu**

		<u>Funding Year</u>	<u>Location</u>		<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary	11-01627734	2010	W CORTEZ DR N HOYNE AV	W AUGUSTA BV N LEAVITT ST	1,050	2,750	Completed on 10/17/11	
Primary-OY	10-01425472	2009	W BLOOMINGDALE AV W CORTLAND ST	N PAULINA ST N MARSHFIELD AV	1,050	2,625	Completed on 1/26/11	2009 funding - rcvd 9-3-10
Primary-OY	11-03822721	2011	W CORTLAND ST W ARMITAGE AV	N DAMEN AV N WINCHESTER AV	1,100	550	Completed on 10/14/11	2010 funding INSTALL & REMOVE - remove one asphalt hump and replace with rubber hump associated with removal project number 11-03822703

**Primary Projects - Construction Year 2012**

Ward: 32

**Bollard Menu**

<u>Funding Year</u>	<u>Location</u>	<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary-OY 2009 10-01736204	2144 N SHEFFIELD AV	650	630	Completed on 11/ 1/11	aid approved 10-22-10 - c/s sent 10-14-10 & recd 10/25/10. 2009 funding

**Primary Projects - Construction Year 2012**

Ward: 32

**Concrete Alley Menu**

Funding Year		Location		Aldermanic Estimate	Engineering Estimate	Status	Engineer Comments
Primary 10-01740894	2010	N DAMEN AV	N WINCHESTER AV	95,000	78,000	Completed on 8/24/11	ada 10-01740915 - aid approved the \$78,000.00 option 10-22-10 revd two options for reconstruction \$106,000.00 or \$78,000.00
Primary 10-01740795	2010	N GREENVIEW AV	N GREENVIEW AV	95,000	65,000	Completed on 8/19/11	ada 10-01740811 - concur ltr sent 1-7-2010
Primary-OY 10-00417916	2009	N HOYNE AV	W WABANSIA AV	0	51,000	Completed on 9/ 7/11	ADA# 10-00417932 Requested & Funded in 2009. Per C/S ltr. dtd. 10/13/09 with Ald. signature dtd. 10/26/09.
Primary-OY 12-00923467	2011	W ARMITAGE AV	W ARMITAGE AV	0	42,000	Carryover	cs sent 4-4-12 - aid approved 4-20-12; 2011 funding
Primary-OY 12-00923395	2011	W GEORGE ST	W WOLFRAM ST	0	24,000	Carryover	partial reconstruction/ cs sent 4-4-12 - aid approved 4-20-12; 2011 funding

**Primary Projects - Construction Year 2012**

**Ward: 32**

**Curb/Gutter Menu**

	<u>Funding Year</u>	<u>Location</u>	<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary 11-03862532	2011	N LEAVITT ST W BELMONT AV (3200 N)	15,625	2,206	Carryover	recd 8/18/11.
Primary 11-03862685	2011	N LINCOLN AV W WELLINGTON AV (3000 N)	15,625	9,206	Carryover	recd 8/18/11. no ada
Primary 10-01931698	2010	N SOUTHPORT AV W FULLERTON AV (2400 N)	59,500	17,175	Completed on 8/11/11	c/s sent 11-10-10 - RMS 29298 - recd 11/9/10. ada # 10-01931717
Primary 10-01931297	2010	W CORTEZ ST N DAMEN AV (2000 W)	59,500	5,578	Completed on 7/ 1/11	c/s sent 11-8-10 - RMS 29302 - recd 11/9/10. no ada
Primary 11-03862636	2010	W FLETCHER ST N DAMEN AV (2000 W)	15,625	42,303	Carryover	ada # 11-03862645. 2010 funding
Primary 10-01874040	2010	W NORTH AV N HALSTED ST (800 W)	29,750	39,476	Completed on 7/ 1/11	Surveyed as 890 W. North Ave. recd 07/30/10. rcvd 7-30-10 ada 10-01874056
Primary 11-03862662	2011	W ROSCOE ST N WOLCOTT AV (1900 W)	15,625	13,229	Carryover	ada # 11-03862672
Primary-OY 12-01527369	2010	N GREENVIEW AV W WRIGHTWOOD AV (2600 N)	3,425	1,875	Completed on 11/ 1/12	2010 funds
Primary-OY 12-01635774	2010	N LEAVITT ST W MOFFAT ST (1848 N)	10,275	8,922	Carryover	

**Primary Projects - Construction Year 2012**

Ward: 32

**In-Road "State Law Stop for Pedestrians" Signs Menu**

				<u>Aldermanic</u>	<u>Engineering</u>	<u>Status</u>	<u>Engineer Comments</u>
<u>Funding Year</u>	<u>Location</u>			<u>Estimate</u>	<u>Estimate</u>		
Primary 12-01056793	2012	N LINCOLN AV	W CORNELIA AV	800	410	Completed on 7/ 2/12	
Primary-OY 12-01108164	2010	N DAMEN AV	W CORTLAND ST	800	800	Completed on 6/27/12	2010 funding
Primary-OY 12-01108153	2010	N HOYNE AV	W ARMITAGE AV	800	800	Completed on 6/27/12	2010 funding
Primary-OY 12-01680979	2011	N KENMORE AV	N CLYBOURN AV	800	800	Completed on 10/16/12	

**Primary Projects - Construction Year 2012**

Ward: 32

**MFT - Street Maintenance**

		<u>Funding Year</u>	<u>Location</u>				<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary-OF 11-03822703	2011	W CORTLAND ST	W ARMITAGE AV	N DAMEN AV	N WINCHESTER AV	525	550	Completed on 11/30/11	REMOVAL & INSTALL - remove one asphalt hump and replace with rubber hump associated with install project number 11-03822721 mft funding 9-21-11	
Primary-OF 11-00262114	2010	W MELROSE ST	W BELMONT AV	N LEAVITT ST	N HOYNE AV	525	525	Completed on 2/24/11	REMOVAL - alley asphalt hump - mft funding 2-15-11	

**Primary Projects - Construction Year 2012**

**Ward: 32**

**Miscellaneous-CDOT - Other Projects**

	<u>Funding Year</u>	<u>Location</u>	<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary	2011	N ASHLAND AV W ARMITAGE AV	4,700	4,700	Carryover	Preformed Plastic Pavement Markings
Primary	2010	W ARMITAGE AV N HOYNE AV	1,500	1,500	Completed on 7/12/12	PM: SM/MI - cs sent 9-28-10 & Wolcott
Primary	2011	W ROSCOE ST N WESTERN AV (2400 W) N DAMEN AV (2000 W)	20,700	20,700	Completed on 5/10/12	PM: MS/BR/MI/MA
Primary-OY	2010	1522 W Wolfram	4,000	4,000	Carryover	Televised and clean sewer PM: I Hadzic
Primary-OY	2010	Ashland/Clybourn/Webster/Dominick	2,500	2,500	Carryover	PM: MS/BR/MI & estimate for marked crosswalk
Primary-OY	2008	Lincoln / Barry to Greenview	2,000	140	Completed on 6/ 9/11	PM: MS/BR/MI funding 08-09 & 10
Primary-OY	2010	Lincoln/Barry & Greenview	2,000	44	Completed on 6/ 9/11	PM: MS/BR/MI funding 08-09 & 10
Primary-OY	2009	Lincoln/Barry to Greenview	2,000	1,816	Completed on 6/ 9/11	PM: MS/BR/MI funding 08-09 & 10
Primary-OY	2009	Lincoln/Wellington/Southport	2,300	2,300	Completed on 6/ 9/11	PM MS MI
Primary-OY	2011	N DAMEN AV W NELSON ST	1,200	600	Carryover	PM: MI - 2010 & 2011 funds
Primary-OY	2010	N SEMINARY AV N LINCOLN AV	800	800	Carryover	PM: MS/BR/MI
Primary-OY	2008	W ADDISON ST N MARSHFIELD AV	350	350	Completed on 7/25/12	PM BR MI - split w/ 47th wd 2010 request 08 funds

**Primary Projects - Construction Year 2012**

**Ward: 32**

**Pavement Markings Menu**

<u>Funding Year</u>		<u>Location</u>		<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary-OY 12-01330331	2010	N PAULINA ST	W CORNELIA AV	2,710	1,300	Carryover	2010 funds - cs sent 7-12-12
Primary-OY 12-01098170	2010	W BELMONT AV	N HOYNE AV	2,710	600	Carryover	2010 funding; cs sent 1-5-12 ald approved 5-14-12
Primary-OY 12-01672954	2010	W EASTMAN ST	N DAYTON ST	2,710	1,700	Carryover	cs sent 9-14-12 - ald approved 9-25-12
Primary-OY 12-01098188	2010	W NELSON ST	N DAMEN AV	2,710	600	Carryover	2010 funding; cs sent 1-3-12 ald approved 5-14-12; plus additional funds of \$600.00 under misc., menu.

**Primary Projects - Construction Year 2012**

Ward: 32

**Pole Painting - Street Light Pole Painting**

	<u>Funding Year</u>	<u>Location</u>		<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary	2010	N ELSTON AV W CORTLAND ST (1907 N)	W NORTH AV (1600 N)	14,100	14,100	Completed on 5/13/11	

---

Primary Projects - Construction Year 2012

---

Ward: 32

Pole Painting - Traffic Equipment Painting

	<u>Funding Year</u>	<u>Location</u>		<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary	2010	N ELSTON AV W CORTLAND ST (1907 N)	W NORTH AV (1600 N)	5,450	5,450	Completed on 5/13/11	

**Primary Projects - Construction Year 2012**

**Ward: 32**

**Sidewalk Menu**

<u>Funding Year</u>	<u>Location</u>	<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary-OY 12-01494908	2010 N MARSHFIELD AV W ROSCOE ST (3400 N)	655	499	Completed on 10/15/12	2010 funds
Primary-OY 10-01969578	2009 N RAVENSWOOD AV W MELROSE ST (3232 N)	62,500	1,659	Completed on 6/22/11	c/s sent 11-16-10 - recd 11/12/10. no ada. 2009 funding.
Primary-OY 11-03862490	2010 W HENDERSON ST N PAULINA ST (1700 W)	62,500	1,966	Carryover	recd 8/18/11. 2010 funding
Primary-OY 10-01931314	2009 W RICE ST N LEAVITT ST (2200 W)	62,500	10,590	Completed on 7/ 1/11	c/s sent 11-8-10 - RMS 29304 - recd 11/5/10. 2009 funding. ada # 10-01931320

**Primary Projects - Construction Year 2012**

Ward: 32

**Street Lighting - Residential Staggered Lighting**

<u>Funding Year</u>	<u>Location</u>	<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary-QY 2010	N SOUTHPORT AV W WRIGHTWOOD AV (2600 N)	40,000	40,000	W DIVERSEY PW (2800 N) Carryover	Embedded Poles & Fire Alarm Work

**Primary Projects - Construction Year 2012**

**Ward: 32**

**Street Resurface Menu**

<u>Funding Year</u>	<u>Location</u>	<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary 12-01012878	2012 N BELL AV Dead End (7557 N)	58,000	51,052	Completed on 7/23/12	recd 05/09/12. High crown. ada # 12-01012885
Primary 12-01012858	2012 N GREENVIEW AV W FULLERTON AV (2400 N)	58,000	27,832	Completed on 9/ 4/12	recd 05/09/12. High crown. ada # 12-01012869
Primary 11-03865140	2011 N HERMITAGE AV W NORTH AV (1600 N)	58,000	60,905	Completed on 5/ 3/12	recd 08/30/11. High crown. ada # 11-03865157
Primary 12-01012528	2012 N HERMITAGE AV W WABANSIA AV (1650 N)	174,000	108,966	Completed on 7/20/12	recd 05/09/12. Multiple block location. ada # 12-01012562
Primary 10-01636716	2010 N KENMORE AV N LINCOLN AV (2670 N)	34,500	53,997	Completed on 6/30/11	High crown. ada # 10-01636736
Primary 11-03863492	2011 N LAKEWOOD AV W WRIGHTWOOD AV (2600 N)	58,000	111,109	Completed on 5/ 1/12	Abandoned rail tracks in center of road. Revised per PD, utility conflict at Lakewood and Schubert. ada # 11-03863502
Primary 11-03863718	2011 N LEAVITT ST W ARMITAGE AV (2000 N)	174,000	318,457	Completed on 5/ 1/12	recd 08/30/11. Multiple block location. ada # 11-03863770
Primary 12-01012806	2012 N MARSHFIELD AV W WRIGHTWOOD AV (2600 N)	116,000	100,262	Completed on 10/ 4/12	recd 05/09/12. ada # 12-01012814
Primary 12-01012441	2012 N PAULINA ST W CORTLAND ST (1900 N)	58,000	40,713	Completed on 7/20/12	recd 05/09/12. ada # 12-01012448
Primary 10-01992463	2010 N RAVENSWOOD AV W CORNELIA AV (3500 N)	34,500	16,263	Completed on 6/23/11	c/s sent 10-13-10 - RMS 22955 - Also requested sidewalk/curb & gutter. no ada.
Primary 11-03865086	2011 N WAYNE AV W ALTGELD ST (2500 N)	58,000	56,751	Completed on 5/10/12	recd 08/30/11. ada # 11-03865096
Primary 11-03865041	2011 N WILMOT AV N OAKLEY AV (1922 N)	58,000	39,406	Completed on 5/ 3/12	recd 08/30/11. Speed humps at 1955 W. Wilmot. Ramps not impacted.
Primary 12-01012498	2012 N WOLCOTT AV W ARMITAGE AV (2000 N)	58,000	53,519	Completed on 7/20/12	recd 05/09/12. ada # 12-01012513
Primary 10-01574349	2010 N WOLCOTT AV W CORTLAND ST (1900 N)	34,500	47,049	Completed on 7/ 1/11	ada 10-01574366

**Primary Projects - Construction Year 2012**

Ward: 32

**Street Resurface Menu**

	<u>Funding Year</u>	<u>Location</u>	<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary 12-01255105	2012	N WOLCOTT AV W NORTH AV (1600 N)	58,000	45,720	Completed on 7/24/12	ramps not impacted - speed humps at 1645 & 1616 - high crown
Primary 10-01657450	2010	W BARRY AV N PAULINA ST (1700 W)	34,500	38,885	Completed on 6/29/11	per engineer DWM working on the 1600 block of Barry - might be impacting the 1700 block. recd 9/27/10. ada # 10-01657462
Primary 12-01012697	2012	W CHARLESTON ST N DAMEN AV (2000 W)	58,000	52,737	Completed on 7/23/12	recd 05/09/12. ada # 12-01012707
Primary 12-01012664	2012	W CHARLESTON ST N HOYNE AV (2100 W)	58,000	53,781	Completed on 7/23/12	recd 05/09/12. ada # 12-01012677
Primary 11-03863659	2011	W CORNELIA AV N ASHLAND AV (1600 W)	58,000	30,537	Completed on 5/ 1/12	2010 "Hold-Intersection (Cornelia at Marshfield)-WM replacement planned for 2010(0901142). ada # 11-03864576
Primary 10-01189909	2010	W CORTEZ ST N HOYNE AV (2100 W)	34,500	40,053	Completed on 7/ 1/11	ada 10-01189911- No problem with curb & gutter, but suggest catch basins be cleaned out.
Primary 11-03863880	2011	W CORTEZ ST N LEAVITT ST (2200 W)	58,000	68,182	Completed on 5/ 3/12	recd 08/30/11. ada # 11-03863894
Primary 12-01012899	2012	W DICKENS AV N DAMEN AV (2000 W)	58,000	49,232	Completed on 7/23/12	recd 05/09/12. ada# 12-01012904
Primary 11-03865113	2011	W DICKENS AV N WOLCOTT AV (1900 W)	58,000	52,692	Completed on 5/10/12	recd 08/30/11. High crown. ada # 11-03865122
Primary 12-01012626	2012	W FLETCHER ST N HOYNE AV (2100 W)	58,000	54,783	Completed on 8/29/12	recd 05/09/12. ada# 12-01012644
Primary 12-01012775	2012	W HENDERSON ST N WOLCOTT AV (1900 W)	58,000	53,062	Completed on 8/29/12	recd 05/09/12. ada # 12-01012789
Primary 12-01012426	2012	W LYNDAL ST N LEAVITT ST (2200 W)	58,000	29,557	Completed on 7/20/12	high crown. no ada
Primary 10-01657481	2010	W MELROSE ST N RAVENSWOOD AV (1800 W)	34,500	26,796	Completed on 6/28/11	Revised due to conflict at Intersection of W. Melrose St. and N. Wolcott Av. Ramps not impacted. no ada
Primary 12-01012605	2012	W ROSCOE ST N OAKLEY AV (2300 W)	58,000	30,911	Completed on 8/29/12	recd 05/09/12. no ada

**Primary Projects - Construction Year 2012**

Ward: 32

**Street Resurface Menu**

<u>Funding Year</u>	<u>Location</u>	<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary 2011 11-03865002	W SCHOOL ST N OAKLEY AV (2300 W)	58,000	81,929	Completed on 5/10/12	recd 08/30/11. High crown. Multiple block location. ada # 11-03865064. Water main intersection School & Oakley.
Primary 2010 10-01189900	W SCHOOL ST N PAULINA ST (1700 W)	34,500	39,304	Completed on 6/27/11	ada 10-01189904 - HIGH CROWN, NEED TO CLEAN OUT CATCH BASIN, SHOULD HELP DRAINAGE PROBLEMS
Primary 2011 11-03863827	W SCHOOL ST N WOLCOTT AV (1900 W)	58,000	52,838	Completed on 5/10/12	recd 08/30/11. Speed humps, street planters at 1929. ada # 11-03863845
Primary 2012 12-01012462	W SHAKESPEARE AV N HOYNE AV (2100 W)	58,000	37,232	Completed on 7/20/12	recd 05/09/12. no ada
Primary 2010 10-01533111	W SUPERIOR ST N OAKLEY BV (2300 W)	34,500	24,695	Completed on 7/ 5/11	RMS 28648. High crown. ada # 10-01533154. South side of block is in Ward 1. Project Split with Ward 1 --refer project # 10-01533090
Primary 2011 11-03863934	W THOMAS ST N LEAVITT ST (2200 W)	58,000	68,159	Completed on 5/10/12	recd 08/30/11. ada # 11-03864042
Primary 2011 11-03863679	W WELLINGTON AV N ASHLAND AV (1600 W)	58,000	44,774	Completed on 5/17/12	recd 08/30/11. ada # 11-03863693
Primary 2010 10-01636813	W WELLINGTON AV N LAKEWOOD AV (1300 W)	34,500	40,389	Completed on 6/29/11	Ramps not impacted. no ada
Primary 2012 12-01012590	W WINCHESTER AV W NORTH AV (1600 N)	58,000	44,337	Completed on 7/20/12	recd 05/09/12. no ada
Primary 2012 12-01012826	W WRIGHTWOOD AV N PAULINA ST (1700 W)	58,000	33,703	Completed on 9/ 6/12	recd 05/09/12. Multiple block location. ada # 12-01012837
Primary-OY 2011 12-01056858	N OAKLEY AV W ARMITAGE AV (2000 N)	58,000	61,335	Completed on 7/24/12	recd 05/09/12. Multiple block location. ada # 12-01056875. 2011 funding
Primary-OY 2009 10-01189761	W ALTGELD ST N SURREY CT (1250 W)	34,500	23,195	Completed on 6/30/11	2009 funding - ada 10-01189770 - resurveyed in 2010
Primary-OY 2009 10-01189439	W BARRY AV N LEAVITT ST (2200 W)	34,500	29,439	Completed on 6/29/11	resurveyed in 2010 ada # 10-01189451
Primary-OY 2009 10-01189373	W ROSCOE ST N LINCOLN AV (1839 N)	34,500	129,031	Completed on 6/23/11	ada #10-01189390

**Primary Projects - Construction Year 2012**

**Ward: 32**

**Street Resurface Menu**

<u>Funding Year</u>	<u>Location</u>	<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>	
Primary-OY 2009 10-01189711	W SCHOOL ST N OAKLEY AV (2300 W)	N WESTERN AV (2400 W)	34,500	35,151	Completed on 6/28/11	ada 10-01189716 - 2009 funding HIGH CROWN

**Primary Projects - Construction Year 2012**

Ward: 32

**Street Resurface Menu(1-5)**

	<u>Funding Year</u>	<u>Location</u>		<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary 12-01012753	2012	N HOYNE AV W ROSCOE ST (3400 N)	W CORNELIA AV (3500 N)	58,000	41,157	Completed on 8/29/12	recd 05/09/12. ada # 12-01012763
Primary 11-03863137	2011	N PAULINA ST W SCHOOL ST (3300 N)	W MELROSE ST (3232 N)	72,000	53,993	Completed on 5/ 3/12	ada # 11-03863151
Primary 12-01056981	2012	N WILMOT AV N LEAVITT ST (1834 N)	N OAKLEY AV (1922 N)	58,000	63,195	Completed on 7/24/12	ada # 12-01057003
Primary 12-01012730	2012	N WOOD ST W NORTH AV (1600 N)	W WABANSIA AV (1650 N)	58,000	49,992	Completed on 7/23/12	recd 05/09/12. ada # 12-01012741
Primary 12-01012949	2012	W HOMER ST N DAMEN AV (2000 W)	N HOYNE AV (2100 W)	58,000	55,181	Completed on 7/23/12	recd 05/09/12. ada# 12-01012955
Primary 12-01012716	2012	W MOFFAT ST N HOYNE AV (2100 W)	N LEAVITT ST (2200 W)	58,000	37,396	Completed on 7/24/12	recd 05/09/12. ada # 12-01012723

**Primary Projects - Construction Year 2012**

Ward: 32

**Street Speed Hump Menu**

Funding Year		Location		Aldermanic Estimate	Engineering Estimate	Status	Engineer Comments
Primary	2010	N HAMILTON AV	W ROSCOE ST (3400 N)	3,700	3,700	Completed on 6/26/12	2010 funding Survey received.
	11-03903740						
Primary	2012	N HOYNE AV	W SCHOOL ST (3300 N)	3,700	3,700	Carryover	
	12-01745119						
Primary	2009	W BARRY AV	N ASHLAND AV (1600 W)	3,500	3,500	Completed on 8/17/11	Per JT primary street speed hump at ald's request -- DWM 2012 -
	10-00545970						
Primary	2011	W SCHOOL ST	N PAULINA ST (1700 W)	3,700	3,700	Completed on 7/ 6/12	
	12-00152201						
Primary-OY	2011	N HERMITAGE AV	Dead End (2800 N)	3,700	1,850	Carryover	2011 funds
	12-01681977						
Primary-OY	2009	N JANSSEN AV	W BELDEN AV (2300 N)	3,500	3,500	Completed on 8/18/11	2009 funding
	10-01126791						
Primary-OY	2009	N LEAVITT ST	W WELLINGTON AV (3000 N)	3,500	3,500	Completed on 8/17/11	2009 funding
	10-01126745						
Primary-OY	2011	N SEMINARY AV	N MAUD AV (1921 N)	3,700	3,700	Carryover	2011 funds
	12-01681971						
Primary-OY	2010	N WAYNE AV	W WEBSTER AV (2200 N)	3,700	3,700	Completed on 7/ 6/12	2010 funding rcvd 5-18-11
	11-03899716						
Primary-OY	2009	W BELDEN AV	N LEAVITT ST (2200 W)	3,500	3,500	Completed on 8/18/11	2009 funding
	10-01126771						
Primary-OY	2009	W CORTLAND ST	N LEAVITT ST (2200 W)	3,500	3,500	Completed on 8/17/11	2009 funding
	10-01126778						
Primary-OY	2009	W WOLFRAM ST	N SOUTHPORT AV (1400 W)	3,500	3,500	Completed on 11/20/12	HOLD - PER OUC REV DUE TO DWM PROJECT ALSO STREET RESURFACING 6-6-12. 2009 funding
	10-01126758						

**Primary Projects - Construction Year 2012**

Ward: 32

**Traffic Signals - Countdown Signals**

	<u>Funding Year</u>	<u>Location</u>		<u>Aldermanic Estimate</u>	<u>Engineering Estimate</u>	<u>Status</u>	<u>Engineer Comments</u>
Primary	2010	W WELLINGTON AV	N SOUTHPORT AV (1400 W)	18,000	18,000	Completed on 12/31/11	11/15/10
Primary-OY	2010	W BARRY AV	N LINCOLN AV	18,000	18,000	Carryover	LINCOLN-BARRY-GREENVIEW

**Primary Projects - Construction Year 2012**

**Ward: 32**

<b>CDOT</b>		
Program	Committed\$\$	Locations
Alley Resurface Menu	44,500	1
In-Road "State Law Stop f	410	1
Other Projects		0
Street Bump Outs Menu	43,788	1
Street Resurface Menu	867,399	17
Street Resurface Menu(1-5	246,921	5
Street Speed Hump Menu	3,700	1
<b>Ward Total:</b>	<u>1,206,719</u>	<u>26</u>

<b>Electrical Operations</b>		
Program	Committed\$\$	Locations
<b>Ward Total:</b> _____		

<b>Other</b>		
Program	Committed\$\$	Locations
<b>Ward Total:</b> _____		

<b>2012 Committed \$\$</b>		<b>2012 Request/Addendum \$\$</b>	
Menu Budget:	1,320,000	<b>CDOT Engineering Estimate Total:</b>	
Ward Budget Total:	1,320,000	Requests:	1,722,410
CDOT 'Primary' Engineering Estimate Total:	1,206,719	Addendums:	0
Other Total:	0	<b>Total:</b>	<u>1,722,410</u>
Ward Committed Total:	<u>1,206,719</u>		
<b>Ward Balance:</b>	<b>113,281</b>		